

**Action taken report with regard to directions issued by the Hon'ble Chief minister, J&K during Public Darbar held at Rajouri**

S.No	Demand/Name of Work	Original Estd. Cost as per DPRs	Reduced cost	Amount approved by PD & MD	Amount released	Funds from MGNREGA (RDD)	Funds required from PD & MD Deptt.	Status as on Date	Remarks
1	Completion of culvert at Tala Nagara	5.00	5.00	5.00	5.00	--	--	DPR submitted. Work in progress	
2	Construction of Community Hall at Kotedhara	28.89	28.89	5.00	5.00	--	23.89	DPR submitted	
3	Community Hall at Dalehri	15.00	15.00	15.00	7.50	--	--	DPR in process	NoC required from R&B
4	Construction of link road from Muradpur to Mehta Mohalla	10.00	10.00	10.00	5.00	--	--	DPR submitted	
5	Culvert/approach road from Kampla Mohalla to Haji Shabir Nowshera	19.55	19.55	5.00	5.00	5.55	9.00	DPR submitted	
6	Construction of link road from Chask Sarkari to Masjid Mohalla Khawas	5.00	5.00	5.00	5.00	--	--	DPR submitted	
7	Construction of road from Rehan village to Ziyarat Shareif.	28.81	28.81	20.00	10.00	8.81	--	DPR submitted	
8	Completion of culvert between panchayat Handan & Kalsian	57.90	57.90	7.00	3.50	10.90	43.50	DPR submitted	
9	Construction of a community hall at Kalsian	27.37	27.37	10.00	5.00	--	--	DPR submitted	
10	Protection wall of graveyard at Dandesar	3.00	3.00	3.00	3.00	--	--	DPR submitted	
11	Construction of culvert at Grambal	5.00	5.00	5.00	5.00	--	--	DPR submitted	
12	Construction of culvert at Marchola.	10.00	10.00	3.00	3.00	3.00	4.00	DPR submitted	
13	Construction of Seri-Hathal bridge	10.00	10.00	10.00	5.00	2.00	3.00	DPR submitted	
14	Construction of link road at Shri Mata Vaishno Devi Ji temple.	9.93	9.93	5.00	5.00	2.00	2.93	DPR submitted	
15	Community Hall at Jawahar Nagar	--	--	7.00	3.50	--	--	DPr framed	DPR returned by SE, REW, Jammu for desination from Architech/NoC required from R&B
16	Road from Dassal to Daksh hostel.	15.00	15.00	15.00	7.50	3.00	4.50	DPR submitted	
17	Demand for road from Jabba Bari to Pattan to Dhak	32.60	32.60	10.00	5.00	7.60	20.00	DPR submitted	
	<b>Total</b>	<b>283.05</b>	<b>283.05</b>	<b>140.00</b>	<b>88.00</b>	<b>42.86</b>	<b>110.82</b>		