

Monthly Physical and financial status of PMGSY roads (Phase-II) of Jammu for the Month of July- 2011																			
District	District code	Name of Block	Package NO.	Length in Km	Habitation	Name of the Road	Sanctioned cost		Present status of work	Cumml. Exptt. Upto 03/2004	Exptt.during 004-05, 2005-06 & 2006-07	Cumml.Exptt. Ending 2007-08	Cumml.Exptt Ending 2009-10	Cumml. Expdtt. Ending Mar-11	commulative ending June-2011	Exptt. during July- 2011	commulative ending July- 2011	Expected Date of completion	
							Cost of Projects approved by GOI Rs in Lacs	Revised cost of Projects approved by STA Rs in Lacs											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	18	17	18	19	
Samba	JK05	2. Vijaypur	JK0-508	3.50	1. Chak Chanda Singh	Const.of road from Ramgarh to Kandral	86.63	86.61	Completed	30.46	42.11	81.75	81.750	81.750	81.750	0.000	81.750	Completed	
					2. Mandelyal,														
					3. Kandral														
					4. Chak Bakain														
				3.50	Total:-	86.63	86.61		30.46	42.11	81.75	81.75	81.75	81.750	0.000	81.750			
Jammu	JK05	1. R.S.Pura	JK0-504	1.27	1. Jajowal	Link road from Main road to Jajowal	30.18	30.60	Completed	26.63	3.92	30.55	30.550	30.550	30.550	0.000	30.550	Completed	
					3. Marh														JK0-505
		2.Bachyal																	
		3.Parayal																	
						JK0-506	2.12	1.Patniyal	Link road from Akalpur to Patniyal	52.85	75.29	Physically Completed	0.00	36.83	52.84	55.630	55.630	55.630	0.000
				JK0-506	5.50	1. Ismailpur	Link road form Punnu Di-Hatti to Gangwoon Via Sujatpur Pupa	155.77	205.95	Physically Completed	46.49	107.28	155.77	192.580	196.632	196.632	0.000	196.632	Phy.Completed
			2.Sujatpur Pupa																
			3.Sujatpur Gannya																
			4 Sujatpur Martha																
				JK0-507	9.81	1. Thalwal	Link road from Phallain to Prambli Via Thalwal etc	289.53	288.98	Physically Completed	44.10	156.97	235.75	264.420	264.420	264.908	0.000	264.908	Phy.Completed
			2. Parladhpur																
			3. Gangu Chak																
			4. Allora																
			5. Sohanjana																
			6. Prambly																
			25.20	Total:-	683.68	756.17		123.02	332.08	523.31	592.09	596.142	596.630	0.000	596.630				

Monthly Physical and financial status of PMGSY roads (Phase-II) of Jammu for the Month of July- 2011																		
District	District Code	Name of Block	Package No.	Length in Km.	Habitation	Name of the Road	Sanctioned cost		Present Status of work	Cumml. Exptt. Upto 03/2004	Exptd during 2004-05, 2005-06 & 2006-07	Cuml. Exptd. Ending 03/2008	Cuml Exptt. ending 2009-10	Cumml. Exptt. Ending Mar-11	commulative ending June-2011	Exptt. during July- 2011	commulative ending July- 2011	Expected date of completion
							Cost of Projects approved by GOI in Rs in Lacs	Revised cost of Projects approved by STA in Rs in Lacs										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Ramban	JK14	1. Gool	JK14-02	3.00	1. Hara	Jaman to Hara.	108.41	108.41	The E/work completed in all the 3.0 Kms.. CD works stands completed.The work of Pre- mixing completed upto 2.0 Km.The work of WBM-I,II & III layer in Km 3rd are in progress..	4.74	75.876	84.456	90.560	101.141	101.141	0.000	101.141	The work will be completed by DEC -2011 .
	JK04	2. Ramban	JK0-402	1.20	1. Magu	Batote bye pass to Magu Nallah	45.57	58.24	E/Work up to 800. mts completed. Work in Km Ist RD 0 to RD 400 stopped due to stay order issued by Hon'ble High Court	1.35	20.953	22.303	22.450	22.450	22.450	0.000	22.450	Work stopped due to H.court stay Orders
				4.20			153.98	166.65	TOTAL	6.09	96.829	106.759	113.01	123.591	123.591	0.000	123.591	
Doda	JK04	1. Doda	JK0-402	6.00	1. Dhara	Dhara to Gundan (Phase IIst) from Km 21st to 26th	212.07	275.12	E/work completed . The work of WBM-I,II, & III layers completed in all the 6 Kms. R/Wall & B/Wall 90% completed.The work of Pre-mixing has been started & pre-mixing has been completed upto 1500 mts. & work of pre-mixing is abandoned due to damages/slips.	55.16	60.10	115.26	193.010	202.011	202.011	0.000	202.011	work of pre-mixing is abandoned due to damages/slips
		2. Bhelassa	JK0-404	6.00	1. Jakyas	Const. of road from Batyas to Jakyas	191.40	300.20	E/work completed .The work of WBM-I,II, & III layers completed in all the 6 Kms. R/Wall & B/Wall 90% completed .The work of Pre-mixing has been allotted .the work abandoned for clearance of work done liabilities,	34.54	68.60	136.37	263.633	268.938	268.938	0.000	268.938	work of pre-mixing is abandoned for clearance of work done liabilities
				12.00			403.47	575.32	TOTAL	89.70	128.70	251.63	456.643	470.949	470.949	0.000	470.949	
Kishtwar	JK 04	1.Kishtwar		4.00	1. Kulna	Batta to Kulna	128.80	201.29	E/Work Km Ist & 2nd completed. E/W of Km 3rd 80% & Km 4th 40 % completed. The rest of E/work is also in progress after vacation of Hon'ble High court stay order in 4th Km work of WBM-I& II completed in Km Ist & Km 2nd WBM-III Km Ist completed and Km 2nd in progress. . C.D Works are also in progress. The work of R/Wall & B/Wall 50 % completed and rest work in progress.	9.06	30.088	60.094	102.492	135.590	135.590	0.000	135.590	The work will be completed by Dec 2011,as the work was delayed due to Hon'ble Hight Court stay order issued in Km 4th. Which stands now vacated & work is in progress.
		2.MP recommended		4.00	I Sunder nagar II Kelar iii Dwaro, iv Batwalna	Shiv Nagar to Sarawn	130.41	201.18	E/Work completed.The work of WBM- I,II & III layer completed in all the 4.0 Kms. .The pre-mixing work stands allotment.	18.01	45.75	73.385	120.815	169.076	169.076	0.000	169.076	The work will be completed by Nov.-2011.
				5.00	1. Dugga 2. Khori	Shandri to Sharotie	166.80	242.05	Physically Completed	59.30	67.732	142.543	169.163	195.257	195.257	0.000	195.257	Phy. Completed
				13.00		Total:	426.01	644.52	TOTAL	86.37	143.570	276.022	392.470	499.923	499.923	0.000	499.923	
Udh.	JK14	1.Udhampur	JK14-02	8.00	1. Manmela 2.Dhani 3.Chang 4Nimble	Majalta to Dhani via Chang	182.35	182.35	Completed	25.39	132.101	179.324	182.187	182.187	182.187	0.000	182.187	completed
				8.00			182.35	182.35	TOTAL	25.39	132.101	179.324	182.187	182.187	182.187	0.000	182.187	
Reasi	JK14	1. Mahore	JK14-02	4.00	1. Sarah upper 2. Gundi	Bagga to Gundi	153.49	153.49	The E/Work completed in all 4Km. CD works is in progress. The work of WBM-I, II & III layers completed up to 3.0 Kms . The work of WBM-I,II & III layers in 4th Km are in progress.pre-mixing 2.6 Km completed	31.83	55.038	106.664	115.900	126.580	127.841	0.000	127.841	The work will be completed by Mar 2012 .
				4.00		Total:	153.49	153.49	TOTAL	31.83	55.038	106.664	115.900	126.580	127.841	0.000	127.841	

Monthly Physical and financial status of PMGSY roads (Phase-II) of Jammu for the Month of July- 2011																				
District	District Code	Name of Block	Package No:	Length in Km.	Habitation	Name of the Roads	Sanctioned cost		Present Status of work	Cumml. Exptt. Upto 03/2004	Exptt during 2004-05, 2005-06 & 2006-07	Cuml. Exptt. Ending 2007-08	Cuml Expt ending 2009-2010	Cumml.Exptt.ending Mar-11	commulative ending June-2011	Exptt. during July- 2011	commulative ending July- 2011	Expected Date of completion		
							Cost of Projects approved by GOI Rs in Lacs	Revised cost of Projects approved by STA RS in Lacs												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
Kathua	JK07	1. Kathua	JK07-03	3.20	1. Patoli Dola	Dolakhud to Malu	84.82	75.21	Completed	24.86	47.43	75.21	76.210	75.210	75.210	0.000	75.210	completed		
					2. Dilwan															
					3. Malu															
		2. Kathua	JK07-03	1.30	1. Sounth	Sounth Patyani to Tridwan (Phase -I)	44.16	44.16	completed	6.05	27.18	33.43	33.430	33.430	33.430	33.430	0.000	33.430	completed	
																				2. Patyani
																				3. Tridwan
																				4. Patti
		3. Hiranagar	JK07-03	1.35	1. Pathwal	Pathwal to Karwal	39.08	38.98	Completed	8.33	6.61	25.661	34.668	34.668	34.668	34.668	0.000	34.668	completed	
					2. Karwal															
		4.Ghagwal	JK07-03	1.85	1. Sanora	Sanora to Paloona	38.82	39.20	Completed	21.80	12.94	36.00	36.000	36.000	36.000	36.000	36.000	0.000	36.000	completed
					2. Paloona															
					3. Badyal															
		5. Basholi	JK07-02	1.00	1. Nagrota	Nagrota to Kheermit	26.84	27.13	Completed	10.31	16.154	26.84	27.090	27.090	27.090	27.090	27.090	0.000	27.090	completed
					2. Kheermit (upper & lower)															
3 Lower portion &																				
Vill. Jhankar																				
4. Mera Mikka	JK07-02	1.50	1. Sialona	Sialna to Aglidhar	36.57	34.24	Completed	17.02	15.221	33.94	34.141	34.141	34.141	34.141	34.141	0.000	34.141	completed		
			2. Aglidhar																	
7L-Malhar	JK07-02	1.50	1. Kati	Kati to Kaloran	41.11	41.00	Completed	18.99	19.235	38.964	39.114	39.114	39.114	39.114	39.114	0.000	39.114	completed		
			2. Kaloran																	
				11.70		Total:-	311.44	299.92	TOTAL	107.36	144.77	270.046	279.653	279.653	279.653	279.653	0.000	279.653		

Monthly Physical and financial status of PMGSY roads (Phase-II) of Jammu for the Month of July- 2011																			
District	District Code	Name of Block	Package No:	Length in K.M	Habitation	Name of the Roads	Sanctioned cost		Present Status of work	Cumml. Exptt. Upto 03/2004	Exptd during 2004-05, 2005-06 & 2006-07	Cuml. Exptt. Ending 2007-08	Cuml. Exptt ending 2009-2010	Cumml. Exptt. ending Mar-11	commulative ending June-2011	Exptt. during July 2011	commulative ending July- 2011	Expected Date of completion	
							Cost of Projects approved by GOI Rs in Lacs	Revised cost of Projects approved by STA RS in Lacs											
1	2	3	4		6	7	8	9	10	11	12	13	14	16				18	
Rajouri	JK12	1. Kalakote	JK12-02	5.50	1. Marote	Tatapani to Broh	156.90	175.82	Work completed	44.93	83.798	158.138	175.820	175.82	175.82	0.000	175.82	Completed	
					2. Barmandal														
					3. Keri														
					4. Broh														
		2. Budhal	JK12-04	5.00	1. Hubbi	Kandi to Hubbi	1 31 .61	154.75	Work completed	29.43	91.905	129.440	154.750	154.750	154.750	154.750	0.000	154.750	Completed
					2. Sawari														
					3. Kakora														
3. Rajouri	JK12-03	5.00	1.Androoth	Nandyala to Androoth	141.05	160.27	Work completed	77.25	63.60	140.850	160.270	160.27	160.27	0.000	160.27	Completed			
		15.50			Total:-	429.56	490.84	TOTAL	151.61	239.303	428.428	490.840	490.840	490.840	0.000	490.840			
POONCH	JK11	1. Mandi	JK11-09	2.00	1. Dhara	Fatehpur to Lalpakh	51.44	55.00		9.19	24.45	41.53	50.940	50.94	50.940	0.000	50.940	Completed	
					2. Danna														
				2.00			Total:-	51.44	55.00	TOTAL	9.19	24.45	41.53	50.940	50.940	50.940	0.000	50.940	
G.Total				99.10			2882.05	3410.87	G.Total	661.02	1338.951	2265.465	2755.483	2902.555	2904.304	0.000	2904.304		