

Physical achievements under Model Villages ending 01/2012

| District | Blocks | Model Villages | Common Facility Centers (CFCs) | Rural Information Centers (RICs) | Shop Lines | Lanes/Drains | | | Recreational facilities |
|----------|----------|----------------|--------------------------------|----------------------------------|------------------|--------------|----------------|-----------------------------|--|
| | | | | | | Target (no.) | Taken up (no.) | Status | |
| Kathua | Billawar | Komla | Completed | Completed | 4 Nos. completed | 30 | 30 | 30 | Park completed / Playground 1 No completed |
| | Basholi | Dhar Manpur | Completed | Completed | 4 Nos. completed | 12 | 12 | 12 | completed |
| | Bani | Dullangal | Finishing Stage | Roof laid | 5 Nos. completed | 26 | 23 | 20 Completed & 3 inprogress | Park/ playground completed |
| | L-Malhar | Malhar | Completed | Completed | 8 Nos. completed | 35 | 35 | 35 | Park/ playground completed |

