

Physical and financial status of PMGSY roads (Phase-I) of Jammu Province ending March- 2011

District	District Code	Name of Block	Pacakege No.	Length in K.M.	Habitation Covered	Name of the Roads	Sanctioned Cost		Physical Status	Cumml. Expdtt. ending 03/2004	Expdtt during 2004-05 & ;05-06 & 06-07 ending '03/2007	Cumml. Expdt. 8-Mar	Cuml Expyy ending 2009-10	Expdt. during 2010-2011	Cuml. expdt ending Mar-11	Expected date of completion
							Cost of Projects approved by GOI Lacs	Revised Cost of Projects approved by STA Rs in Lacs								
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
Jammu	JK02	Marh	JK0501	3.05	1. Gangwan	1. Mehra Mandlik to Gangwan	84.35	84.35	completed	61.58	22.72	84.30	84.30	0.00	84.30	Completed
		Akhnoor	JK0502	4.70	1. Kodewala 2. Jamotian,	2. Main road Bhalwal to Jamotian via Kodewala	140.17	140.17	Completed	132.02	8.10	140.12	140.12	0.00	140.12	Completed
		Bishnah	JK0503	3.15	1. Pachail 2. Basti No.1 & Basti No 2 Morahs of vill. Kunal Kalan)	3. Main road Arnia to Basti No. 2 Block Bishnah	99.40	99.40	Completed	93.27	6.09	99.36	99.36	0.00	99.36	Completed
		Total :-	-	10.90			323.92	323.92		286.87	36.91	323.78	323.78	0.00	323.78	
Kathua	JK07	Barnoti	JK0701	1.825	1. Mirajpur 2. Shama chalk 3. Kishanpur.	1. Main road from Mirajpur to Shyamachak in Pyt. Chann- Lal Din ,Block Barnoti.	59.23	59.23	Completed	39.12	17.86	59.17	0.00	0.00	59.17	Completed

		Barnoti	JK0701	2.30	1. Sultanpur 2. Chak Handa 3. Gujjar Basti	2. Sultanpur to Handachak in Pyt. Lal Din Block Barnoti.	62.13	62.13	Completed	50.11	11.66	62.12	0.00	0.00	62.12	Completed
		Total :-	-	4.125			121.36	121.36		89.23	29.52	121.29	0.00	0.00	121.29	
Udhampur	JK14	Majallta	JK1401	4	1. Pooni	1. Majallta to Peoni Road	72.42	72.42	Completed	56.89	13.973	70.961	71.81	0.00	71.811	Completed
		Majallta	JK14-01	7.00	1. Sandoo 2. Sail	2. Daseen to S.K Bair	135.39	135.39	Completed	82.24	34.087	133.817	134.64	0.00	134.640	completed
		Majallta	JK14-01	5.00	1. Upper Thalora 2. Chiani 3. Tajoor	3. Tahelora to Tajoor road	93.4	93.40	Completed	60.69	19.23	83.515	86.88	0.000	86.88	completed
		Total :-	-	16.00			301.21	301.21		199.82	67.29	288.29	293.33	0.000	293.331	

Physical and financial status of PMGSY roads (Phase-I) of Jammu Province ending March-2011

District	District Code	Name of Block	Pacakege No.	Length in K.M.	Habitation Covered	Name of the Roads	Sanctioned cost (Rs. in lacs)		Physical Status	Cumml. Expdtt. ending 03/2004	Expdtt during 2004-05 & 05-06 & 06-07 ending '03/2007	Cumml. Expdt. 8-Mar	Cuml. Exptt. Ending 2009-2010	Expdtt. during 2010-2011	Cuml. expdt ending Mar-11	Expected date of completion
							Cost of Projects approved by GOI Lacs	Revised Cost of Projects approved by STA Rs in Lacs								
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
Rajouri	JK12	Sunderbani	-	4.70	1. Neuti 2. Barnara 3. Langer	Road from Makool to Bhatta tall Block Sunderbani	134.28	134.28	Completed.	105.49	28.79	134.28	134.28	0.00	134.28	completed
		Total :-	-	4.70			134.28	134.28		105.49	28.79	134.28	134.28	0.00	134.28	
Poonch	JK11	Balakote	-	5.75	1. Basoni 2. Dhargloon	1.Road from NH Basoni to Dhargloon Block Balakote	144.73	148.27	Completed.	102.66	32.11	144.65	148.08	0.00	148.08	Phy.comp.
		Total :-	-	5.75		Total :-	144.73	148.27		102.66	32.11	144.65	148.08	3.43	148.08	
Doda	JK04	Ramban	JK0401	1.34	1. Digdoll	1. Road from NH -A to Digdol Block Ramban	31.10	31.1	Completed.	31.10	0.00	31.10	31.10	0.00	31.10	completed
		Ramban	JK0401	3.00	1. Boonibari	2.Road from Batote to (Byepass Boonbari to	91.33	91.33	Completed.	48.96	42.37	91.33	91.33	0.00	91.33	completed
		Total :-	-	4.34			122.43	122.43		80.06	42.37	122.43	122.43	0.00	122.43	
		Grand total :-	-	45.82			1147.93	1151.47		864.13	236.99	1134.72	1144.41	0.00	1143.191	