

**ATR of the works as per the commitment of the Hon'ble CM, J&K in the public Darbar held on 09-12-2017 at Kishtwar**

S.No	Demand/Issued	Estd. Cost (Rs. In lacs)	Reduced cost	Amount approved by PD & MD	Amount released	Funds from MGNREGA (RDD)	Funds required	Latest Status	Remark
1	Repair and renovation of Ziarat Sharief Hazaraat Abu Bakar Sadiq (RA) at Yourdu Marwah	28.00	28.00	5.00	5.00	7.00	16.00	Dismantling work of boundary wall started but due to snow fall, work is stopped	Balance funds are required from the PD & MD Deptt.
2	Construction of Zamindarana Irrigation Khul at Soundar.	116.13	116.13	5.00	5.00	29.00	82.13	Work started but due to extreme low temperaure and then snow fall,wok is stopped	The said khul having the length of 4.50 KM which passes through avlanches/sliding/hard rocky zone. As per the directions of the Hon'ble Minister for RD &PR during the meeting held on 03-03-2018, the constt. work may be executed through I&FC Deptt. As the having machinary is required for its execution.
3	Construction of foot bridge at Dangar Nallah	28.76	28.76	10.00	5.00	5.00	18.76	Work started and due to snow fall, work is stopped	It is also reported that the PMGSY Deptt. has already submitted the DPR for the constt. of the motorable bridge at the same spot. As this foot bridge will also connect the same PMGSY road.
4	Development of playground at Gulabgarh	39.96	10.00	5.00	5.00	5.00	--	DPR has been framed and submitted and the Work in progress.	Estd. Cost has been reduced to Rs. 10.00 lacs from Rs. 39.96 lacs
5	Construction of link road from Kuntwar Mandir to Karora.	588.00	--	5.00	5.00	--	--	DPR has been framed and submitted . Work started and 5 Mtr road is completed and require additional funds	The said road having the road length 7 KM which involves huge amount as per the directions of the Hon'ble Minisetr for RDD during the meeting held on 03-03-2018

6	Development of Shamshan Ghat at Bhandarkoot	53.18	15.00	5.00	5.00	10.00	--	DPR has been framed and submitted . 50% work is completed and require additional funds	Estd. Cost has been reduced to Rs. 15.00 lacs lacs from Rs. Rs. 53.18 lacs
7	Enhancement of Funds under SBM/NREGA	--	--	--	--	--	--	Under examine	
8	Construction of Multipurpose community Hall at Yourdu Marwah	66.93	66.93	--	--	13.00	53.93	DPR has been framed and submitted.	Balance funds are required from the PD & MD Deptt.
9	Tehsil Status to Sarthal	--	--	--	--	--	--	Vide Govt. Order No. 289 of 2014 dated: 21-10-2014 has created sarthal CD block but the same is not yet fuctional/operational	
10	Establishment of Playfield at Dachhan	26.05	10.00	--	--	5.00	5.00	DPR has been framed	The said work shall be taken up duiring the next financial year 2018-19 under MGNREGA.
11	Construction of yatri sarai at Gulabgarh.	27.92	27.92	--	--	2.00	25.92	DPR amounting to Rs. 27.92 lacs has been submitted. Work in progress	The funds are un-available with RDD and the same are required from the PD & MD Deptt.
12	Construction of yatri sarai at cheshoti	29.92	29.92	--	--	2.00	27.92	DPR has been submitted.	
13	Construction of yatri sarai at machail	29.92	29.92	--	--	--	29.92	DPR has been submitted.	
14	Public Toilets at Gulabgarh, Cheshoti and Machail	18.23	18.23	--	--	--	18.23	DPR amounting to Rs. 18.23 lacs has been submitted. Work in progress	Director, Rural Sanitation, J&K Shall provides funds under the scheme SBM
15	Clearance of liability created under MGNREGA , IWMP and Constriction of toilets under SBM in Bounjwah Tehsil	--	--	--	--	--	--	For clearance of liability an amount of RS. 2433.78 lacs has been credited into the accounts of Job Card holders through a fmc	
16	Construction of road from Tagood to Mazgam via PHC.	17.57	17.58	--	--	3.00	14.57	DPR has been framed and submitted	The said work shall be taken up duiring the next financial year 2018-19 under MGNREGA.
	<b>Total</b>	<b>1070.57</b>	<b>313.88</b>	<b>35.00</b>	<b>30.00</b>	<b>81.00</b>	<b>292.38</b>		