## ATR of the works as per the committment of the Hon'ble CM, J&K in the public Darbar held on 14-10-2017 at Ramban

S.No.	Demand/issue	Original Estd. Cost as per DPRs	Reduced cost	Amount Approved by PD & MD	Amount released	Funds from MGNREGA (RDD)	Funds required from PD & MD Deptt.	Latest status	Remark
	Dev. of Tractor road from Samky-Banjar Morh connecting Kastigarh	458.00		15.00	7.50		0.00	Earth work completed 200 m. Work in progress	
2	Dev. of road from Badsi Topneel Kastigarh	504.00		-			0.00	Earth work completed 100 m. Work in progress.	
3	Upgradation of road from Jangaldhar- Bhartund-Galadhar	304.90		1		-	0.00	Documents for issuance of NoC for forest clearance stands submitted to PCCF, J&K by the ACD Ramban/Doda and the execution will be started as soon as forest clearance are obtainded and funds are released.	Heavy machinary is required for the execution of the said works. RDD will not be able to execute and so it
4	Earthwork of Kapari-Thalwa road in Panchayat Parnoot 'A'. (4 KM)	437.40					0.00	Documents for issuance of NoC for forest clearance stands submitted to PCCF, J&K by the ACD Ramban/Doda and the execution will be started as soon as forest clearance are obtainded and funds are released.	may be transferred to R&B Deptt.
5	Earthwork of Chandrog to Gugwal road (3 KM)	287.96					0.00	Work in progress. 30% of work has been completed	
6	Link road from NH to Ziyarat Sharief Nowgam	35.00	35.00			5.05	25.07	Work held up due to snow cover.	
	Construction of Khari-Khowara bridge (80 Mtr)	158.92		1			0.00	The matter has been taken up with the Adm Deptt.vide this office letter No.DRDJ/P&S/MGNREGA/41472-73 dt.06-12- 2017 for release of funds Under MGNREGA to clear the pending claims Pyt. Trigam	Heavy machinary is required for the execution of the said works. RDD will not be able to execute and so it may be transferred to R&B Deptt.
8	Release of payments under SBM								
9	Construction of foot bridge at Dhak Nallah- Gogoni. (35 Mtr)	59.85	59.85			3.70	52.14	Work in progress	
10	Protection bund at Dooligam-Gund	66.66	66.66			18.03	34.54	Work in progress	
11	Shortage of VLWs and JEs in Banihal								

12	CD Block for Neel				-	1	-	Proposal submitted by this office regarding creation of new CD& NES blocks at Neel	
	Completion of forest bridge Gujjar Basti Gogoni through RDD	73.83	73.83	-		3.70	62.56	Work in progress	For the superstructure, funds are required from the PD & MD Deptt.
	Requirement of funds by RDD for implementation of HCMs directions				-		-	Pertain to PD & MD, J&K.	
15	Protection bund for Mirpora Gujjarnar	25.70	25.70			3.43	17.59	Work in progress	
	Total	2412.22	261.04	15.00	7.50	33.91	191.90		