

**Details of Projects sanctioned under PMRP during the year 2004  
as on 31-03-2017**

S No.	District		Block	Model Village	Approved Cost	Funds Released	Expenditure	Physical status
1	Jammu	1	Bhalwal	Ghaink	120.000	120.000	116.780	Completed
		2	Marh	Akalpur	120.000	120.000	109.300	Completed
		3	R.S.Pura	Suchetgarh	120.000	120.000	104.035	Completed
		4	Akhnoor	Budhwal	120.000	120.000	118.180	Completed
		5	Khour	Gigiral	120.000	120.000	120.000	Completed
		6	Satwari	Bhour	120.000	120.000	120.000	Completed
		7	Purmandal	Rajinder S Pura	120.000	120.000	120.000	Completed
		8	Dansal	Jandrah	120.000	120.000	120.000	Completed
		9	Bishnah	Allah	120.000	120.000	117.950	Completed
			<b>Total</b>	<b>1080.000</b>	<b>1080.000</b>	<b>1046.245</b>		
2	Kathua	1	Billawar	Kumbala	120.000	120.000	117.696	In progress
		2	Basoli	Dhar Manpur	120.000	120.000	120.000	Completed
		3	Bani	Dullangal	120.000	120.000	103.168	In progress
		4	Lohai Malhar	Malhar	120.000	120.000	110.973	In progress
			<b>Total</b>	<b>480.000</b>	<b>480.000</b>	<b>451.837</b>		
3	Samba	1	Vijaypur	Rangoon	120.000	120.000	120.000	Completed
		2	Samba	B-Kameela	120.000	120.000	120.000	Completed
		3	Ghagwal	Malani Upper/Lower	120.000	120.000	120.000	Completed
		4	Kathua	kharote	120.000	—	106.742	Completed
		5	Barnoti	Barwal	120.000	—	108.478	Completed
		6	Hiranagar	Changi	120.000	—	112.540	Completed
			<b>Total</b>	<b>720.000</b>	<b>360.000</b>	<b>687.760</b>		
4	Udhampur	1	Udhampur	Garnai	120.000	120.000	120.000	Completed
		2	Chenani	Marothi	120.000	120.000	116.899	Completed
		3	Majalta	Neeli	120.000	120.000	116.970	Completed
		4	Ghordi	Nallah Mallian	120.000	120.000	117.000	Completed
		5	Dudu	Pachound	120.000	120.000	116.930	Completed
		6	Ramnagar	Kethil Ganju	120.000	120.000	116.870	Completed
		7	Panchari	Panjar	120.000	120.000	116.700	Completed
			<b>Total</b>	<b>840.000</b>	<b>840.000</b>	<b>821.369</b>		
5	Reasi	1	Mahore	Mahore	120.000	120.000	120.000	completed
		2	Reasi	Sirala Bhagha	120.000	120.000	120.000	completed
		3	Pouni	Pouni	120.000	120.000	120.000	completed
		4	Arnas	Thuroo	120.000	120.000	120.000	completed
			<b>Total</b>	<b>480.000</b>	<b>480.000</b>	<b>480.000</b>		
6	Ramban	1	Gool	Budhan	120.000	120.000	113.480	completed
		2	Ramsoo	Ukhral	120.000	120.000	117.000	completed
		3	Banihal	Tethar	120.000	120.000	120.000	completed
		4	Ramban	Gaandri	120.000	120.000	117.000	completed
			<b>Total</b>	<b>480.000</b>	<b>480.000</b>	<b>467.480</b>		
7	Kishtwar	1	Kishtwar	Hullar	120.000	120.000	117.710	Completed
		2	Inderwal	Malik Nar	120.000	120.000	113.140	Completed
		3	Warwan	Afti	120.000	120.000	106.150	Completed
		4	Marwah	Pathgam Yurdu	120.000	120.000	113.670	Completed
		5	Drabhshalla	Titani	75.000	75.000	70.350	In progress
		6	Padder	Grah	120.000	120.000	120.000	Completed
			<b>Total</b>	<b>675.000</b>	<b>675.000</b>	<b>641.020</b>		
8	Rajouri	1	Rajouri	Dharasawla	120.000	120.000	120.000	Completed
		2	Nowshera	Rajal	120.000	120.000	120.000	Completed
		3	Sunderbani	Balshama	120.000	120.000	120.000	Completed
		4	Kalakote	Sair	120.000	120.000	120.000	Completed
		5	Darhal	Dankote	120.000	120.000	105.910	Completed
		6	Budhal	Kewal	120.000	120.000	116.230	Completed
		7	Manjakote	Dheri Dhara	120.000	120.000	111.850	Completed
			<b>Total</b>	<b>840.000</b>	<b>840.000</b>	<b>813.990</b>		
9	Poonch	1	Mandi	Gagrian	120.000	120.200	120.200	Completed
		2	Poonch	Islamabad	120.000	120.200	120.200	Completed
		3	Balakote	Jaranwali Gali	120.000	120.000	118.300	Completed
		4	Mendher	Salwah	120.000	120.000	118.540	
		5	Surankote	Potha	120.000	120.000	120.000	Completed
			<b>Total</b>	<b>600.000</b>	<b>600.400</b>	<b>597.240</b>		
10	Doda	1	Bhagwah	Beoli	120.000	114.996	112.496	Completed
		2	Bhaderwah	Thanala	120.000	111.680	111.680	Completed
		3	Ghatt(Doda)	Jodhpur	120.000	114.471	114.471	Completed
		4	Assar	Paryote	120.000	114.511	114.511	Completed
		5	Bhellesa	Ashir	45.000	113.072	113.062	Completed
		6	Thathri	Panthan	120.000	41.252	41.252	Completed
			<b>Total</b>	<b>645.000</b>	<b>609.982</b>	<b>607.472</b>		