

## FINANCIAL PERFORMANCE UNDER IAY/RHS ending 07/2015

S.No.	District	O.B. as on 1-04-2015	Proposed Allocation 2015-16			C./Share 2014-15 released in 2015-16	Releases during 2015-16			Misc. Interest receipt/ Bonus	Total Availability funds	Utilization						
			Central Share	State Share	Total		Central Releases	State Releases	Total (8+9)			SC	ST	Minorities	Others	Total	State Share	Centre Share
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Jammu	167.48	793.26	264.42	1057.68	0.00	0.00	87.14	87.14	0.00	254.62	59.25	14.00	14.25	12.75	100.25	0.00	100.25
2	Kathua	20.47	371.48	123.83	495.30	0.00	0.00	40.79	40.79	0.00	61.26	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3	Udhampur	18.85	172.58	57.53	230.10	0.00	0.00	0.00	0.00	0.00	18.85	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4	Rajouri	96.11	187.79	62.60	250.38	0.00	0.00	0.00	0.00	0.00	96.11	0.00	0.00	0.00	0.00	96.08	0.00	96.08
5	Poonch	48.97	466.25	155.42	621.66	0.00	0.00	25.88	25.88	0.00	74.85	0.00	21.65	0.00	0.00	21.65	0.00	21.65
6	Doda	0.55	414.77	138.26	553.02	0.00	0.00	18.24	18.24	0.00	18.79	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7	Samba	6.12	253.89	84.63	338.52	0.00	0.00	0.00	0.00	0.00	6.12	0.00	0.00	0.00	0.00	0.00	0.00	0.00
8	Reasi	0.07	227.57	75.86	303.42	0.00	0.00	0.00	0.00	0.00	0.07	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9	Kishtwar	6.84	195.39	65.13	260.52	0.00	0.00	0.00	0.00	0.00	6.84	0.00	0.00	0.00	0.00	0.00	0.00	0.00
10	Ramban	1.90	115.83	38.61	154.44	0.00	0.00	0.00	0.00	0.00	1.90	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	G.Total:-	367.36	3198.78	1066.26	4265.04	0.00	0.00	172.05	172.05	0.00	539.41	59.25	35.65	14.25	12.75	217.98	0.00	217.98

**INDIRA AWAS YOJANA/RURAL HOUSING SCHEME PHYSICAL PERFORMANCE ending 07/2015**

S.No	District	Annual Target 2015-16		Construction Houses completed				Houses under Const.	Free Bonded Labourer	Ex-Service men	Physically Mentally Challenged	Houses allotted in the name of						No. of works					
		SOS	New /Up	Total	SC	ST	Minorities					Others	Total	Men	Women			Husband and Wife Jointly	Smokeless Chulhas Installed	Sanitary Latrines			
															Married	Un-Married	Widow				War Widow	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Jammu	3834	1356	5190	83	15	8	16	2841	0	0	0	0	0	1647	807	9	375	0	1191	0	0	122
2	Kathua	1318	635	1953	0	0	0	0	1318	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	Udhampur	515	797	1312	0	0	0	0	515	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	Rajouri	1015	709	1724	0	0	0	0	1015	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	Poonch	753	434	1187	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	Doda	617	389	1006	120	74	0	59	533	0	0	0	0	0	359	112	0	60	0	172	0	0	0
7	Samba	327	295	622	0	0	0	0	327	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	Reasi	466	321	787	0	0	0	0	466	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	Kishtwar	334	334	668	0	0	0	0	334	0	0	0	0	0	290	28	0	16	0	44	0	0	0
10	Ramban	329	198	527	8	56	0	57	208	0	0	0	0	0	233	13	0	83	0	96	0	0	121
	G.Total:-	9508	5468	14976	211	145	8	132	498	0	0	0	0	0	2529	960	9	534	0	1503	0	0	243

**District-wise detail of houses taken up/completed under IAY (2014-15) ending 07/2015 in respect of  
Jammu Division**

S.No.	District	No. of houses taken up			No. of houses completed		
		New+SOS	Up-gradation	Total	New+SOS	Up-gradation	Total
1	Jammu	2963	0	2963	122	0	122
2	Kathua	1318	0	1318	0	0	0
3	Udhampur	515	0	515	0	0	0
4	Rajouri	1017	0	1017	2	0	2
5	Poonch	0	0	0	0	0	0
6	Doda	786	0	786	253	0	253
7	Samba	327	0	327	0	0	0
8	Reasi	466	0	466	0	0	0
9	Kishtwar	334	0	334	0	0	0
10	Ramban	329	0	329	121	0	121
	<b>G.Total:-</b>	<b>8055</b>	<b>0</b>	<b>8055</b>	<b>498</b>	<b>0</b>	<b>498</b>