

INDIRA AWAS YOJANA/RURAL HOUSING SCHEME PHYSICAL PERFORMANCE (ending 01/2012)

Month:- January ,2012

S.No	District	Annual Target 2011-12			Construction Houses completed					Houses under Constt.	Free Bonded Labourer	Ex-Service men	Physically Mentally Challenged	Houses allotted in the name of						No.of works		
		SOS	New /Up	Total	SC	ST	Minorities	Others	Total					Men	Women				Husband and Wife Jointly	Smokeless Chullahs Installed	Sanitary Latrines	
															Married	Un-Married	Widow	War Widow				Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Jammu	2957	1605	4562	616	85	7	436	1144	3208	0	0	5	1361	358	1	221	32	612	257	0	31
2	Kathua	388	1721	2109	240	58	8	194	500	525	0	0	0	513	214	0	153	0	367	0	0	0
3	Udhampur	52	529	581	103	37	0	121	261	320	0	0	0	0	0	0	0	0	0	0	0	0
4	Rajouri	80	4618	4698	118	366	2	265	751	1457	0	0	23	584	399	9	203	0	611	97	2	0
5	Poonch	58	625	683	0	128	1	111	240	395	0	0	0	595	1	0	39	0	40	0	0	0
6	Doda	79	247	326	24	11	0	44	79	241	0	0	0	0	0	0	0	0	0	0	0	0
7	Samba	22	237	259	36	2	0	12	50	198	0	0	0	199	10	1	38	0	49	0	0	0
8	Reasi	191	342	533	28	88	0	99	215	284	0	0	0	157	12	0	60	0	72	0	0	0
9	Kishtwar	0	188	188	0	0	0	0	0	188	0	0	0	105	39	0	14	0	53	30	0	0
10	Ramban	32	220	252	14	41	0	54	109	143	0	0	9	163	45	1	42	1	89	0	43	43
	G.Total:-	3859	10332	14191	1179	816	18	1336	3349	6959	0	0	37	3677	1078	12	770	33	1893	384	45	74